

GDOT MATS Report, April 2023

				PRELIMINARY ENGINEERING	RIGHT OF WAY	CONSTRUCTION	UTILITIES				
Project Count	Project Identification Number	Project Manager	Description	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	District Comments	Let Date	Project Identification Number	Project Count
1	0013921	Victor Gill	I-475 @ CR 742/TUCKER ROAD 2 MI W OF MACON	AUTHORIZED	AUTHORIZED	TIP Approved FY 2020	/	This is a new project in the TIP. Administrative modification for this project to shift ROW phase to FY 2020 and increase cost. On Schedule for Let.	Late 2023	0013921	1
2	0014072	Victor Gill	REPLACEMENT OF BRIDGES ON I-16 EASTBOUND AND WESTBOUND @ WALNUT CREEK, 1 MILE EAST OF MACON	AUTHORIZED	/	TIP Approved FY 2020	/	A PIOH was held October 8, 2019. On Schedule for Let.	Mid 2023	0014072	2
3	0014897	Victor Gill	I-16 EB & WB @ OCMULGEE RIVER OVERFLOW	AUTHORIZED	/	TIP Approved FY 2021	/	This project was added to the TIP in FY 2016. ROW phase shifted to FY 2020 and cost estimate increased from administrative modification in April 2018. On schedule for Let.	Late 2023	0014897	3
4	0013712	Victor Gill	SR 11/SR 49/US 41@ NORFOLK SOUTHERN RAILROAD (1.4 MILES SOUTH OF MACON)	AUTHORIZED	2022	/	/	This project was added to the TIP in FY 2016. Administrative modification for this project in April 2018 to shift ROW phase to FY 2020. On Schedule for Let.	Late 2023	0013712	4
5	0017121	Kim Joo	CR 742/BASS ROAD FROM PROVIDENCE BLVD TO NEW FORSYTH ROAD	AUTHORIZED	2024	Outside of STIP	Outside of STIP	Next milestone: Concept Report Submission	Outside of STIP	0017121	5

Projects Let/Under Construction

				PRELIMINARY ENGINEERING	RIGHT OF WAY	CONSTRUCTION	UTILITIES			
Project Count	Project Identification Number	Project Manager	Description	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	District Comments	Project Identification Number	Project Count
6	0015692	Antroy Singleton	SR 87 @ CR 742/BASS RD	AUTHORIZED	LUMP SUM	LUMP SUM	LUMP SUM	97% Complete	0015692	6
7	0014896	Victor Gill	CR 742/BASS ROAD @ NS # 718357C 2 MI W OF MACON, BRIDGE REPLACEMENT	AUTHORIZED	AUTHORIZED	TIP Approved FY 2021	TIP Approved FY 2021	Let 11/18/22, NTP pending	0014896	7
8	0012701	Cherral Dempsey	I-16 WB FROM I-75 TO WALNUT CREEK - PHASE V	AUTHORIZED	AUTHORIZED	AUTHORIZED	AUTHORIZED	Let January 2021, Construction Notice to Proceed issued June 2021, 37% Complete, Current completion date: early 2025.	0012701	8
9	0012700	Cherral Dempsey	I-75 NB FROM SR 19 TO I-16 - PHASE II "PHASE II CONSISTS OF 1.02 MILES OF OPERATIONAL IMPROVEMENTS ALONG I-75 NORTHBOUND FROM HARDEMAN AVE. TO THE SOUTHERN LIMIT OF THE I-16 INTERCHANGE (MILEPOST 164.12 TO 165.14).	AUTHORIZED	AUTHORIZED	AUTHORIZED	AUTHORIZED	Let Feb 2017; Currently under construction, completion date: Summer 2022, 94% complete. Current completion date: Early 2023.	0012700	9
10	311000-	Cherral Dempsey	I-16 FROM I-75 TO SR 87; INCL SR 87 INTERCHANGE - PHASE I. THE PURPOSE OF THE PROPOSED PROJECT IS TO IMPROVE OPERATIONAL EFFICIENCY OF THE INTERSTATE INTERCHANGES AT I-75 AND I-16, AND I-16 AT SPRING STREET, SECOND STREET, AND COLISEUM DRIVE. I-75 FROM HARDEMAN AVENUE TO I-16 WILL REMAIN SIX LANES, WITH THE I-75 NB SPLIT TO I-16 BEING SHIFTED 3500 FEET TO THE SOUTH.	AUTHORIZED	AUTHORIZED	AUTHORIZED	AUTHORIZED	Let January 2017; Currently under construction, completion date: Summer 2022, 97% complete, current completion date: Early 2023.	311000-	10
11	311410-	Cherral Dempsey	I-75 SB FROM SR 19 TO I-16 INTERCHANGE - PHASE III. PHASE III CONSISTS OF 1.79 MILES OF IMPROVEMENTS TO I-75 SOUTHBOUND FROM HARDEMAN AVE. THROUGH THE INTERCHANGE WITH I-16 (MILEPOST 164.12 TO 165.91).	AUTHORIZED	AUTHORIZED	AUTHORIZED	AUTHORIZED	Let Feb 2017; Currently under construction, completion date: Early 2023, 94% complete, current completion date: Early 2023.	311410-	11

				PRELIMINARY ENGINEERING	RIGHT OF WAY	CONSTRUCTION	UTILITIES				
Project Count	Project Identification Number	Project Manager	Description	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	District Comments	Let Date	Project Identification Number	Project Count
12	0013332	Rianon Rudolfer	ROUNDABOUT SR 22 @ CR 740/FULTON MILL ROAD	AUTHORIZED	AUTHORIZED	AUTHORIZED	AUTHORIZED	Let December 2020, Construction Notice to Proceed issued March 2021, Currently under construction, 80% complete.	0013332		12
13	311005-	Cherral Dempsey	I-16 EB FROM I-75 TO WALNUT CREEK - PHASE IV	AUTHORIZED	AUTHORIZED	AUTHORIZED	AUTHORIZED	Let February 2021, Notice to Proceed issued June 2021, Current completion date: Early 2025, 37% Complete.	311005-		13
14	0009861	Wicks, Kenneth	SR 11/SR 49 @ROCKY CRK &OVERFLOW & @TOBESOFKEE CRK &OVERFLOW. THE PROJECT WILL REPLACE ALL EIGHT EXISTING BRIDGES AND OVERFLOWS.	AUTHORIZED	AUTHORIZED	AUTHORIZED	AUTHORIZED	Project let to construction September 2019, current completion date Summer 2022, 97% complete.	0009861		14
15	0009960	Leo Perez	SR 22 @ CR 715/KNOXVILLE ROAD	AUTHORIZED	AUTHORIZED	/	/	Let to construction Jan/2022, completion date: Early 2024, 10% complete.	0009960		15